BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN WARD NO.[illegible] SUB DIVISION

Client	**Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore [illegible]**
	WORK SLIP-II
Estimate Amount:-	**60000000.000**
Approved Amount	**65528471**
Name of Contractor:-	**Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097**
Tender premium:-	**(+)9.78%**

Sl. No.	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Quantity	Qty. upto 125%			Qty. above 125%					Qty to be paid	Amount	Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt					
45	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Tonne	97.06	75000.00	7279500	114.92	114.92	75000.00	8619128.33	0.00	0.00	0.00	[illegible]	[illegible]	114.92	8619128.33	
	Grand total				7279500.00				8619128.33				[illegible]	[illegible]		8619128.33	

Note: Percentage of Workslip over the sanctioned Estimate=Excess amount over the approved amount/Amount Put to tender x 100

(1339628.33/65528471)x100 = 2.04%

Percentage of Workslip 2.04%

Total cost as per Tendered Amount	=	65528471.00
Total cost of Excess over BOQ Amount	=	1339628.33
% of Workslip Amount Against BOQ	=	2.04

The Work slip amount is Rs. 13,39,628.33/-

Contractor

Assistant Engineer

Assistant Executive Engineer

Executive Engineer